

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
83	Providing 15mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. (internal) - Third Floor	Sqm	652.00	297.00	0.00	0.00	580.60	297.00	172437.00	580.60	172437.00	
85	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - Ground floor	Sqm	1165.25	263.00	0.00	0.00	834.55	263.00	219485.00	834.55	219485.00	
	Above 125%	Sqm	1.75	291.74	0.00	0.00	0.00	291.74	0.00	0.00	0.00	
86	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - First floor	Sqm	622.00	269.00	0.00	0.00	464.19	269.00	124864.00	464.19	124864.00	
87	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - Second floor	Sqm	622.00	276.00	0.00	0.00	464.19	276.00	128116.00	464.19	128116.00	
88	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - Third floor	Sqm	622.00	282.00	0.00	0.00	464.19	282.00	130901.00	464.19	130901.00	
94	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to Stone masonry & concrete Surface including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. - First Floor	Sqm	23.00	328.00	0.00	0.00	23.00	328.00	7544.00	23.00	7544.00	
95	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to Stone masonry & concrete Surface including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. - Second Floor	Sqm	23.00	334.00	0.00	0.00	23.00	334.00	7682.00	23.00	7682.00	
96	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to Stone masonry & concrete Surface including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. - Third Floor	Sqm	23.00	340.00	0.00	0.00	23.00	340.00	7820.00	23.00	7820.00	
97	KSRB 15.8.2 Providing and fixing plaster mesh 150mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)	Rmtr	250.00	45.00	0.00	0.00	250.00	45.00	11250.00	250.00	11250.00	
98	KSRB 15.8.2 Providing and fixing plaster mesh 200mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)	Rmtr	300.00	53.00	0.00	0.00	300.00	53.00	15900.00	300.00	15900.00	

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
99	KSRB 15.9 Providing and fixing Corner beads 45x45mm size manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along exposed corners of walls, columns, lintels including cost of materials, labour for fixing complete . (length of mesh be measured for payment)	Rmtr	49.00	32.00	0.00	0.00	45.00	32.00	1440.00	45.00	1440.00	
153	Providing White Sal Wood frames of doors, windows, clerestory windows, and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications - Ground Floor	Cum	0.20	79355.00	0.00	0.00	0.19	79355.00	15077.00	0.19	15077.00	
154	Providing White Sal Wood frames of doors, windows, clerestory windows, and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications - First Floor	Cum	0.19	79355.00	0.00	0.00	0.19	79355.00	15077.00	0.19	15077.00	
	Above 125%	Cum	0.01	75167.92	0.00	0.00	0.00	75167.92	0.00	0.00	0.00	
155	Providing White Sal Wood frames of doors, windows, clerestory windows, and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications - Second Floor	Cum	0.19	79355.00	0.00	0.00	0.19	79355.00	15077.00	0.19	15077.00	
	Above 125%	Cum	0.01	75167.92	0.00	0.00	0.00	75167.92	0.00	0.00	0.00	
156	Providing White Sal Wood frames of doors, windows, clerestory windows, and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications - Third Floor	Cum	0.19	79355.00	0.00	0.00	0.19	79355.00	15077.00	0.19	15077.00	
	Above 125%	Cum	0.01	75167.92	0.00	0.00	0.00	75167.92	0.00	0.00	0.00	
167	Providing and fixing M.S.grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S.square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications. Specification No. KBS 7.12 (Considered 18 Kg/sqm)	Kgs	3438.00	103.00	0.00	0.00	2404.08	103.00	247620.00	2404.08	247620.00	
169	Providing and fixing pull and push type rolling shutters of approved make out of 18 gauge, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks, 4Nos. handles with all fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery complete as per specifications.	Sqm	64.00	3552.00	0.00	0.00	48.24	3552.00	171348.00	48.24	171348.00	

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
222	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessary - a) 19mm dia 2mm thick	Rmtr	2000.00	49.00	180.00	8820.00	1700.00	49.00	83300.00	1880.00	92120.00	
223	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessary - b) 25mm dia 2mm thick	Rmtr	1000.00	66.00	0.00	0.00	800.00	66.00	52800.00	800.00	52800.00	
338	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications	Sqm	888.00	444.44	426.63	189613.00	0.00	444.44	0.00	426.63	189613.00	
341	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand Pump, MWS or PWSS by vertical electrical sounding by adopting Verner on Schlumberger's method, including reconnaissance survey of geological formation, geophysical investigation of existing ground water in the vicinity, its quality quantity & acceptability of the users indicating the location site, recommended depth of casing pipe required to seal the top unconsolidated formation for proper seating of casting extra depth of 1.0 mtrs in consolidated formation for aquifer proposed to be tapped, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site, engaging technical personal and labour required etc.	Nos	1.00	4331.32	1.00	4331.00	0.00	4331.32	0.00	1.00	4331.00	
342	Sinking of Borewell of 165mm dia clear, using superfat Hydraulic rig of capacity 250 PSIG and above 900 CFM and above in all strata including over burden upto 20m fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig & supporting vehicle, crew charges & cost of consumables etc., complete including yield testing and the final depth with a minimum working compressor for one hour (excluding cost of casting pipes, collars and cap etc.)0.00 to 50.00mtr	Rmtr	50.00	398.88	50.00	19944.00	0.00	398.88	0.00	50.00	19944.00	
343		Rmtr	50.00	508.08	50.00	25404.00	0.00	508.08	0.00	50.00	25404.00	
344		Rmtr	50.00	524.17	50.00	26209.00	0.00	524.17	0.00	50.00	26209.00	
345		Rmtr	50.00	618.43	50.00	30922.00	0.00	618.43	0.00	50.00	30922.00	
346		Rmtr	50.00	728.78	50.00	36439.00	0.00	728.78	0.00	50.00	36439.00	
347		Rmtr	50.00	804.65	50.00	40233.00	0.00	804.65	0.00	50.00	40233.00	

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
348	Supply of ISI mark 175 mm nominal bore, plain end steel casing pipe grade of steel Fe 410 of wall thickness 5.4mm thick conforming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and conforming to IS 1387/1993 and manufactured by basic open hearth electric or basic oxygen process in random length of 5 to 7 mts. Both ends threaded conforming to IS 554/1985, one end fixed with socket conforming to IS 4270:2001 and the other end with screwed pipes. All pipes shall be reasonably free from defects. The tubes shall be reasonably straight should be with ISI marking, weighing 25.10Kg/mtr (inclusive of all taxes and duties). Prices including collar medium duty	Rmtr	30.00	1523.09	30.00	45693.00	0.00	1523.09	0.00	30.00	45693.00	
349	Providing and fixing 175mm dia borewell cap medium class(MR)	Nos	1.00	114.95	1.00	115.00	0.00	114.95	0.00	1.00	115.00	
350	M.S. Casing pipe collars "B" class (MR)	Nos	5.00	172.43	5.00	862.00	0.00	172.43	0.00	5.00	862.00	
351	Supply and delivery at site brand new submersible PUMPSET suitable for borewell of 150mm dia and haing declared duty conditions as detailed below and satisfying performance characteristic for pump and motor as declared by Bureau of Indian Standards. The pump should confirm to IS 928 / 55 (with all its latest amendments) and should bear the ISI certification mark is 928/55. The pumpset should consist of bronze impellers, Discharge : 750 lph, Head 1102.88 mts 10HP /7.5KW 20 Stage. ATLANTA,Suguna, CRI, Kirloskar or other equivalent pumps	Rmtr	1.00	57423.27	1.00	57423.00	0.00	57423.27	0.00	1.00	57423.00	
352	Supplying and drawing 3 core flat PVC sheathed Submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor conforming to table 3clause 5 of IS :8130-1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 Volts.(Group B) -3C X 6.0Sq mm	Rmtr	300.00	187.94	300.00	56382.00	0.00	187.94	0.00	300.00	56382.00	
353	Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair of supporting clams, borewell cap, cable clips with bolts, nuts, valve gauges etc., involved in the job. (Necessary G.I.Pipe and specials will be supplied by the board at the site free of cost)(CE (M) BWSSB, Letter No.BWSSB/CE(M)ACE(M)-II/TA-8/9194/2008-09 dated 21/1/09)	Nos	2.00	3000.00	2.00	6000.00	0.00	3000.00	0.00	2.00	6000.00	
354	Supplying and fixing 50mm GI Union.	Nos	2.00	257.14	2.00	514.00	0.00	257.14	0.00	2.00	514.00	
355	Supplying and fully automatic star-delta unit push button type with suitable wires, 3 contactors, one adjustable thermal timer mounted on a common base late held in steel enclosure for use on 440/440 volts 3 phase and wired after to the existing wooden board for motor 15.0 HP	Nos	1.00	9509.81	1.00	9510.00	0.00	9509.81	0.00	1.00	9510.00	
356	Erection of single phase preventor ammeters/ including fixing selector switch/ current operated earth leakage circuit breakers voltage operated earth leakage circuit breakers voltage operated circuit breaker/ above 100A fuse channel set (3 Nos) HRC fuses above 100A (3 Nos) including wiring using suitable capacity wires, bolts, nuts, screws etc, including transportation charges from stores to spot	Nos	1.00	180.47	1.00	180.00	0.00	180.47	0.00	1.00	180.00	
357	Fabricating, supplying and mounting 1200x900x350 mm MS box made out of 18 SWG suitable for floor/ wall mounting, fully weather proof with double started top as per drawing with provision for better heat dissipation provided with hinged front cover with clear clamped to the door on EB meter side to facilitate meter reading, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with approved colour enameled metal plant etc, complete box of 36200 Sqcm, @ Rs.0.20 18 SWG	Nos	1.00	9041.97	1.00	9042.00	0.00	9041.97	0.00	1.00	9042.00	

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
358	Supplying and fixing miniature circuit breakers/isolators on existing MCB distribution boards using necessary fixing materials and wiring complete as required - 40 to 63 amps triple pole	Nos	1.00	778.21	1.00	778.00	0.00	778.21	0.00	1.00	778.00	
359	Supplying andrunning of GI copper strip or grounding connection using necessary fixing material required 600x600c3mm GI plate	Nos	1.00	901.21	1.00	901.00	0.00	901.21	0.00	1.00	901.00	
360	Supplying and fixing Porcelain fuse channel with cut out on the existing wooden /panel using necessary nuts bolts and washer etc., complete....	Nos	3.00	137.94	3.00	414.00	0.00	137.94	0.00	3.00	414.00	
361	Providing and fixing in position brass gate valve with C.I. Wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete s per specifications. Specification No.KBS 13.2.6/ 13.3	Nos	1.00	2158.90	1.00	2159.00	0.00	2158.90	0.00	1.00	2159.00	
362	Supplying and laying of L.T.U.G cable having aluminium conductor PVC insulated sheathed galvanised steel wire/steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 Sqmm PVC cable	Mtr	25.00	149.44	25.00	3736.00	0.00	149.44	0.00	25.00	3736.00	
363	Labour charges for Laying of 1.1 KV Class UG cable 6 Sqmm to 16 sqmm	Mtr	25.00	13.66	25.00	341.00	0.00	13.66	0.00	25.00	341.00	
364	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating in Hard soil etc., complete. complete as per specifications and direction of the Engineer-in-Charge	Cum	20.00	87.36	20.00	1747.00	0.00	87.36	0.00	20.00	1747.00	
365	Supplying and fixing Class-A (Medium duty) -GI pipe wall thickness not less than 3.25mm on pole/wall/Drain crossing with necessary clamping arrangements for UG Cable of 1.1 KV class 65mm	Mtr	10.00	649.47	25.00	16237.00	0.00	649.47	0.00	25.00	16237.00	
366	Supplying and fixing LT cast iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen / insulating compound complete. With terminals, clamps, bolts nuts and washers etc.complete for 16 Sqmm as per specification	Nos	1.00	310.37	1.00	310.00	0.00	310.37	0.00	1.00	310.00	
367	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m after breaking of clods complete as per specification. No.KBS 2.1(b) / 2.3.5	Cum	22.50	371.20	0.00	0.00	0.00	371.20	0.00	0.00	0.00	

